Oak Valley Lot 5 / Rodriguez — Truss Pricing Record

Sunpro Corporation · Job #254084 · every email linked, in order

The three quotes — actual grand totals off the PDFs in the email: Main floor (254084-MF) **$3,100** · Upper floor (254084-UF) **$40,400** (was $42,000 on the Apr 28 version) · Roof (254084-R) **$18,700** → **combined $62,200**. The first signed pair (Apr 28: MF $3,100 + UF $42,000 = $45,100) is the ~47k; once the roof was added and LaMont re-quoted, the all-in landed at ~$62k. Every quote PDF is in the threads below.

Feb 2, 2026 — **Craig → Chris Zimmerschied (Sunpro Truss Sales)**
Sent the current plan set for Oak Valley Lot 5 / Rodriguez, flagged the main-level roof as an accessible deck. Chris confirms, says he'll get it into design and send submittals.
→ open this email thread

Feb 10, 2026 — **Craig → Chris Zimmerschied**
Checking in on the status of the drawings.
→ open this email thread

Mar 2, 2026 — **Sam Garcia Ontiveros (Sunpro Components Design Mgr) → Craig**
Teams meeting invite — "Trusses Review." Design handed to Sam.
→ open this email thread

Mar 17, 2026 — **Sam Garcia → Craig**
Preliminary truss submittal — MF (main floor), UF (upper floor), R (roof) engineering drawings + TPD.
254084-MF/UF/R Preliminary Eng Drwgs + TPD (6 PDFs)
→ open this email thread

Mar 18, 2026 — **Craig → Sam Garcia**
Returned red lines on the MF, UF and R preliminary sheets.
Red Line 254084-UF / MF / R (3 PDFs)
→ open this email thread

Apr 9, 2026 — **Sam Garcia → Craig**
Updated truss design submittal after the red lines (6 PDFs).
254084-MF/UF/R Preliminary Eng Drwgs + TPD (6 PDFs)
→ open this email thread

Apr 28, 2026 — **Chris Zimmerschied → Craig — PRICING**
Sends "most updated pricing based on final submittals," asks Craig to sign and return. Craig signs and returns the same day: **254084-MF (main floor) $3,100.00** and **254084-UF (upper floor) $42,000.00**. Chris then asks about the main-floor roof and the layout.
254084-MF_Order_...20260428 (signed); 254084-UF_Order_...20260428 (signed); 254084-R_Preliminary TPD
→ open this email thread

Apr 29, 2026 — **Chris Zimmerschied → Craig — ROOF quote**
Sends the third quote, 254084-R (roof). Craig asks him to call, then signs and returns the roof order.
254084-R_Order_...20260428
→ open this email thread

Apr 29, 2026	**Craig → Chris Zimmerschied — signed roof** Returns signed 254084-R roof order. NOTE: first send to chris.zimmerschied@sunpro.build bounced (address rejected); resent to dazimmerschied@sunpro.build. 254084-R_Order_...20260428 (signed) → open this email thread
May 4, 2026	**LaMont Backus (new Sunpro Truss Rep) → Craig — HANDOFF** Chris is replaced. LaMont takes over: "I know it isn't much but it is something... I hope to get your trust quickly." Re-sends the MF/UF/R orders (UF and R re-dated 20260504) plus all the latest specs/seals, asks whether he can go off-plan or needs to field-measure. 254084-MF_Order_20260428 — **$3,100**; 254084-UF_Order_20260504 — **$40,400**; 254084-R_Order_20260504 — **$18,700** (combined **$62,200**) → open this email thread
May 4, 2026	**LaMont Backus → Craig — specs** The latest TPD + engineering drawings he believes Craig finalized with Sam, to send for seals. MF/UF/R Preliminary TPD + Eng Drwgs (6 PDFs) → open this email thread
Jun 16, 2026	**Craig → LaMont Backus** Sent floor-truss red lines (current). 2540840 Red lines.pdf → open this email thread

People

Chris Zimmerschied	Sunpro — Truss Sales Rep (original; now gone)	dazimmerschied@sunpro.build	208-965-0004
Sam Garcia Ontiveros	Sunpro — Building Components Design Mgr	sagarcia@sunpro.build	801-318-1075
LaMont Backus	Sunpro — Truss Sales Rep (current)	lbackus@sunpro.build	435-229-2625